

QUALITY CONTROL REPORTS FOR
GRANULAR SUB BASE (GSB)

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCI/BBMP/W.No.14/KRIDL/GSB-1/GR/2014-15

Date : 03.07.2014

GRADATION FOR GSB-I (CLOSE GRADED)

IS: 2720 (Part 4).



Client : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.

Agency : Technical Manager (West), KRIDL, Bangalore.

Name of work : Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.

Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014

Date of Testing : 03.07.2014

Sample Source : GSB Mix Plant Bangalore.

Oven Dry Wt (gm) : 25300

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Specified Limits
75.0	0	0	0.00	0	100
53.0	1185	1185	4.68	95.32	80-100
26.50	6260	7445	29.43	70.57	55-90
9.50	3870	11315	44.72	55.28	35-65
4.75	3585	14900	58.89	41.11	25-55
2.36	2025	16925	66.90	33.10	20-40
0.425	4690	21615	85.43	14.57	10-25
0.075	2585	24200	95.65	4.35	3-10
PAN	1100				
Total	25300				

Remarks: Satisfies MORTH Specifications as per Table 400-1, Grading I

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.


 ಗೌರವಾನ್ವಿತ ಕಾರ್ಯದರ್ಶಿಗಳವರಿಗೆ
 ೩. ದಾಖಲೆಗಳನ್ನು ~~ಪರಿಶೀಲಿಸಿ~~ ~~ಪರಿಶೀಲಿಸಿ~~ ~~ಪರಿಶೀಲಿಸಿ~~ ಅಧಿಯಂತರರು
 ಉತ್ತರಿಸಿ ನೀಡುವಂತೆ ಕೋರಿದೆ. ಉಪ-ವಿಭಾಗ
 ಮುಖ್ಯಸ್ಥರು, ಬೆಂಗಳೂರು, ಬಿಬಿಎಂಪಿ
 ಮಂಗಳೂರು, ಮಂಗಳೂರು - ೫೭೫೦೦೨
 ಬೆಂಗಳೂರು


M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCIE/BBMP/W.No.14/KRIDL/GSB-1/AL/2014-15

Date : 03.07.2014

ATTERBERG LIMITS TEST FOR GSB (CLOSE GRADED) IS : 2720 (Part - 5)



Client : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency : Technical Manager (West), KRIDL, Bangalore.
Name of work : Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Date of Testing : 03.07.2014
As per MORTH Table : 400-11

Sl. No.	Particulars	Test Results	Standards as per Specifications
1	Liquid Limit, %	22.00	25.0% Maximum.
2	Plasticity Index, %	Non Plastic	6.0% Maximum.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.



[Handwritten signature]
[Handwritten signature]
ನವಾಂಶ ಕಾರ್ಯದರ್ಶಿ ಕಛೇರಿ, ಬೆಂಗಳೂರು
ಶ್ರೀ. ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಿ.ಎಂ.ಪಿ. ಮುಖಾಂತರ ಸಂಸ್ಥೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು - 560 079

[Handwritten signature]
M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

QUALITY CONTROL REPORTS FOR
WE MIX MACADAM(WMM)



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/WMM/Gradation/2014-15

10.07.2014

GRADATION FOR WMM MORTH TABLE-400-11



Client : Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency : Technical Manager (West), KRIDL, Bangalore.
Name of Work : Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference : BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Date of Testing : 10.07.2014
Material : WMM
Sample Location : WMM Mix Plant **Oven Dry Wt (gm): 25900**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits
53	0	0	0	100	100
45	995	995	3.8	96.2	95-100
22.4	5485	6480	25.0	75.0	60-80
11.2	5240	11720	45.3	54.7	40-60
4.75	4985	16705	64.5	35.5	25-40
2.36	3625	20330	78.5	21.5	15-30
0.600	2215	22545	87.0	13.0	8-22
0.075	2205	24750	95.6	4.4	0-8

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.



ಇಯುಕೆ ಕಾರ್ಯದರ್ಶಿ, ಬೆಂಗಳೂರು
ದಾಖಲೆ ಸಂಖ್ಯೆ: 560 073
ಪರೀಕ್ಷಾ ಸಂಖ್ಯೆ: 560 073
ಪರೀಕ್ಷಾ ದಿನಾಂಕ: 10.07.2014

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/WMM/AIV/2014-15

10.07.2014



Aggregate Impact Value IS: 2386 Part IV

Client	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of the Work	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Source / Location	WMM Plant
Type of Mix	Wet Mix macadam
Date of Testing	10.07.2014

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	388	389	22.24
2	Weight of aggregate passing 2.36 mm sieve after the test = W_2 g	87	88	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	301	301	
4	Aggregate Impact value = percent fines	22.42	22.62	
	$100 * (W_2/W_1) \%$			

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laborat
- Any Query regarding the report must be reported within 30 days from the date of testing.



(Signature)
ವಿಷ್ಣುನಾಥ ಕಾರ್ಯದರ್ಶಿ
ಮಾಸರಕಟ್ಟೆ ಪರೀಕ್ಷಾ ಕಛೇರಿ, ಅಭಿವೃದ್ಧಿ
ಕೆ.ಎಸ್.ಎಸ್. ರಸ್ತೆ, ಬಸವೇಶ್ವರನಗರ, ಬೆಂಗಳೂರು-560079
ತೆ.ಫಾ. : 23223227, ವೆಬ್‌ಸೈಟ್ : www.civiltechconsultants.com
ಇಮೇಲ್ : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

(Signature)
M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/WMM/S-T/2014-15

10.07.2014

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of Work	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	10.07.2014



Result : Flakiness Index = 12.12%

Elongation Index = 13.95%

Result : Combined Flakiness & Elongation index 26.07%

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing.

[Signature]

[Signature]

ಇದೇ ರಿಪೋರ್ಟ್‌ನಲ್ಲಿ ಉಳಿದಿರುವ ಮಾದರಿಗಳನ್ನು ಉಪ-ವಿಭಾಗ
ಇಂಜಿನಿಯರ್, ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು
ಪರೀಕ್ಷಿಸಿ, ಪರಿಶೀಲಿಸಿ - 560 073.

[Signature]

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

**QUALITY CONTROL REPORTS FOR
SEMI DENSE BITUMINOUS CONCRETE**

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/QB(SDBC)/2014-15

19.07.2014

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

CLIENT	:	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	:	Technical Manager (West), KRIDL, Bangalore.
NAME OF THE WORK	:	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
SOURCE OF LOCATION	:	Hot mix Plant, Bangalore
DATE OF TESTING	:	19.07.2014

The results of the tests conducted on the bitumen sample.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 °C, 1/10 mm	IS :1203 -1978 (RA-2009)	84	80 to 100
2	Softening point, °C	IS :1205 -1978 (RA-2009)	44	Min. 40
3	Ductility at 27°C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 75
4	Flash Point, °C	IS :1209 -1978 (RA-2009)	296	Min. 220

*Information is furnished by the Customer/Representative.



Note:

- ⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
- ⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

[illegible]

12/11
M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/AIV/2014-15

19.07.2014

Aggregate Impact Value

IS: 2386 Part IV

Client	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of the Work	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	19.07.2014

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	375	376	20.55
2	Weight of aggregate passing 2.36 mm sieve after the test = W_2 g	75	76	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	84.5	300	
4	Aggregate Impact value = percent fines $100 * (W_2/W_1) \%$	20.00	20.21	

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

- ▮ This test report should not be reproduced except in full, without written approval of the laboratory
- ▮ The results indicated above are based on the tests carried out on the samples received in the laboratory
- ▮ Any Query regarding the report must be reported within 30 days from the date of testing.



(Signature)
 ವಿಷ್ಣು ನಾಥ್
 ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿ, ಕಾರ್ಯದರ್ಶಿ ಅಧಿಕಾರರು
 ಕೆ. ಕಾರ್ತಿಕೇಶ್, ಉಪ ವಿಭಾಗೀಯಾಧಿಕಾರಿ, ಉಪ-ವಿಭಾಗ
 ಕೆ. ಪಿಂಚಣಿ ಮಹಾಸರ್ಕಾರ ಪಟ್ಟಣ, ಬಿಬಿಎಂ
 ಕಾರ್ಯದರ್ಶಿ, ಬೆಂಗಳೂರು - 560 073. ಬೆಂಗಳೂರು

(Signature)
 M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
 4th Block, Shaktiganapathinagara,
 Basaveshwaranagar,
 Bangalore-560079.



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/AIV/2014-15

19.07.2014

Aggregate Impact Value

IS: 2386 Part IV

Client	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of the Work	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	19.07.2014

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	378	380	21.04
2	Weight of aggregate passing 2.36 mm sieve after the test = W_2 g	78	80	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	84.5	300	
4	Aggregate Impact value = percent fines $100 * (W_2/W_1) \%$	20.63	21.05	

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

- ↳ This test report should not be reproduced except in full, without written approval of the laboratory
- ↳ The results indicated above are based on the tests carried out on the samples received in the laboratory
- ↳ Any Query regarding the report must be reported within 30 days from the date of testing.



(Handwritten signatures and stamps in Kannada)

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/AIV/2014-15

19.07.2014



Aggregate Impact Value

IS: 2386 Part IV

Client	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of the Work	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	19.07.2014

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	385	386	21.94
2	Weight of aggregate passing 2.36 mm sieve after the test = W_2 g	85	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	84.5	300	
4	Aggregate Impact value = percent fines $100 * (W_2/W_1) \%$	22.08	22.28	

Comments:

→ Maximum allowable Aggregate Impact value for Semi Dense Bituminous Concrete is 27%

Note:

- ▷ This test report should not be reproduced except in full, without written approval of the laboratory
- ▷ The results indicated above are based on the tests carried out on the samples received in the laboratory
- ▷ Any Query regarding the report must be reported within 30 days from the date of testing.



ಮಾನ್ಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಾಜಕರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಕೆ.ಆರ್.ನಗರ ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರ್ಯಾಲಯ, ಕಾರ್ತಿಕೇಶ್ವರ - 560 073.

ಟಿ.ದಾಸರಹಳ್ಳಿ, ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/Shape_T/2014-15

: 19.07.2014

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	: Technical Manager (West), KRIDL, Bangalore.
Name of Work	: Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	: BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Semi Dense Bituminous Concrete
Date of Testing	: 19.07.2014

Result : Flakiness Index = 11.23%

Elongation Index = 13.32%



Result : Combined Flakiness & Elongation index 24.55%

Comments:

Maximum allowable Flakiness & Elongation Index for Dense Graded Bituminous Macadam is 30%

Note:

- ▷ This test report should not be reproduced except in full, without written approval of the laboratory
- ▷ The results indicated above are based on the tests carried out on the samples collected by the laboratory
- ▷ Any Query regarding the report must be reported within 30 days from the date of testing

Handwritten signature and stamp of the testing laboratory.

Handwritten signature and stamp of M/s. Civil-Tech Consultants & Engineers.
M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakhthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/Shape_T/2014-15

: 19.07.2014

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	: Technical Manager (West), KRIDL, Bangalore.
Name of Work	: Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	: BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Semi Dense Bituminous Concrete
Date of Testing	: 19.07.2014

Result : Flakiness Index = 12.28%

Elongation Index = 13.10%

Result : Combined Flakiness & Elongation index 25.38%

Comments:

Maximum allowable Flakiness & Elongation Index for Dense Graded Bituminous Macadam is 30%

Note:

- ⓑ This test report should not be reproduced except in full, without written approval of the laboratory
- ⓑ The results indicated above are based on the tests carried out on the samples collected by the laboratory
- ⓑ Any Query regarding the report must be reported within 30 days from the date of testing

(Handwritten signatures and stamps)
ಕರ್ನಾಟಕ ರಾಜ್ಯದ ಮಹಾಸಾರ್ವಜನಿಕ ಕಾರ್ಯಗಳ ಇಲಾಖೆ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪ್ರಾ.ಪಂ. ಕಾರ್ಯದರ್ಶಿ, ಬೆಂಗಳೂರು
ಕೆ.ಆರ್.ಪೇಟೆ, ಬೆಂಗಳೂರು - 560 073.

(Handwritten signature)
M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakhthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/Shape_T/2014-15

: 19.07.2014

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Client	: Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	: Technical Manager (West), KRIDL, Bangalore.
Name of Work	: Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	: BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Semi Dense Bituminous Concrete
Date of Testing	: 19.07.2014

Result : Flakiness Index = 12.35%

Elongation Index = 13.65%

Result : Combined Flakiness & Elongation index

26.00%

Comments:

Maximum allowable Flakiness & Elongation Index for Dense Graded Bituminous Macadam is 30%

Note:

P This test report should not be reproduced except in full, without written approval of the laboratory

P The results indicated above are based on the tests carried out on the samples collected by the laboratory

P Any Query regarding the report must be reported within 30 days from the date of testing

(Signature)
ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ಮಹಾನಗರ ಪಾಲಿಕೆ, ಬೆಂಗಳೂರು
ಕೆ.ಎಸ್. ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಸವೇಶ್ವರನಗರ, ಬೆಂಗಳೂರು - 560 073.

(Signature)
M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakhiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/Stripping/2014-15

22.07.2014

Stripping Value of Road Aggregates (Static Immersion Test)

IS: 6241

Client	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of the work	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Type of Mix	Semi Dense Bituminous Concrete
Date of Testing	22.07.2014

Type of binder : 80/100
Percentage of binder used : 5.0% by wt.
Total weight of aggregate : 200 g
Total weight of binder : 10.0 g
Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.3	3.40	96.60
2	3.4		
3	3.5		



Comments:

→ Minimum allowable Aggregate retained coating for Semi Dense Bituminous Concrete is 95%

Note:

- ⌞ This test report should not be reproduced except in full, without written approval of the laboratory
- ⌞ The results indicated above are based on the tests carried out on the samples received in the laboratory
- ⌞ Any Query regarding the report must be reported within 30 days from the date of testing.

(Signature)
ಶಾಂತಿ ಕಾರ್ತಿಕೇಶ್ ಭಟ್ಟರ
ಉಪ ನಿರ್ದೇಶಕರು
ಪುನಃ ನಿರ್ಮಾಣ ಮತ್ತು ಮರಣಶಿಲ್ಪ ವಿಭಾಗ
ಕೆ.ಆರ್.ಪೇಟೆ, ಬೆಂಗಳೂರು - 560 073.

(Signature)
M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shaktiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/SDBC/Sp_Wa/2014-15

22.07.2014

Specific Gravity And Water Absorption Test

IS: 2386 Part III

Client	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of the Work	Pre-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Type of Mix	Semi Dense Bituminous Concrete
Source / Location	Hotmix Plant, Bangalore
Date of Testing	22.07.2014

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	$W_1 g$	2022	2023	2024	
2	Weight of basket suspended in water	$W_2 g$	755	755	755	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s g$	1267	1268	1269	
4	Weight of saturated surface dry aggregate in air	$W_3 g$	2015	2016	2017	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_s) g$	748	748	748	
6	Weight of oven dried aggregate	$W_4 g$	1999	2000	2001	
7	Specific Gravity	$W_4 / (W_3 - W_s)$	2.672	2.674	2.675	2.674
8	Apparent Specific gravity	$W_4 / (W_4 - W_s)$	2.731	2.732	2.734	2.732
9	Water Absorption	$((W_3 - W_4) * 100) / W_4$	0.80%	0.80%	0.80%	0.80%

Comments:

→ Maximum allowable Aggregate Water absorption value for Semi Dense Bituminous Concrete is 2.0%

Note:

- ▶ This test report should not be reproduced except in full, without written approval of the laboratory
- ▶ The results indicated above are based on the tests carried out on the samples received in the laboratory
- ▶ Any Query regarding the report must be reported within 30 days from the date of testing.



Handwritten signature and stamp of the Technical Manager (West), KRIDL, Bangalore.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



22.07.2014

Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/Bit/2014-15

BITUMEN CONTENT DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

AS per IRC:SP:-1984

CLIENT	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	Technical Manager (West), KRIDL, Bangalore.
NAME OF THE WORK	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
REFERENCE	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
SAMPLE I/D	Roads in Soundarya Layout Ward No.14.
DATE OF TESTING	22.07.2014

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	475	474.5
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	25	25.50
7. Bitumen content in %	5.00	5.10
8. Average	5.05	



Note:

- ▷ This test report should not be reproduced except in full, without written approval of the laboratory
- ▷ The results indicated above are based on the tests carried out on the samples received in the laboratory
- ▷ Any Query regarding the report must be reported within 30 days from the date of testing.

[Signature]
 ನವಾಬ್ ಶಾಹ್ ಮಹಲ್
 ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
 ಪುನರ್ ವಿಂಗಡಣೆ ಮತ್ತು ಮರಣಿ ಪಾಲಿಕೆ
 ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073.

[Signature]
M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
 4th Block, Shakti Ganapathinagara,
 Basaveshwaranagar,
 Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakti Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/Bit/2014-15

22.07.2014

BITUMEN CONTENT GRADATION DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

As per IS2386 and IRC:SP:11-1984

CLIENT	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	Technical Manager (West), KRIDL, Bangalore.
NAME OF THE WORK	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
REFERENCE	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
SAMPLE I/D	Roads in Soundarya Layout Ward No.14.
DATE OF TESTING	22.07.2014

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	25.35	5.34	5.34	94.66	90-100
4.75	262.3	55.22	60.56	39.44	35-51
2.36	52.32	11.01	71.57	28.43	24-39
1.18	38.23	8.05	79.62	20.38	15-30
0.3	33.21	6.99	86.61	13.39	9-19
0.075	39.32	8.28	94.89	5.11	3-8

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	36.25	7.64	7.64	92.36	90-100
4.75	263.3	55.49	63.13	36.87	35-51
2.36	36.25	7.64	70.77	29.23	24-39
1.18	37.52	7.91	78.68	21.32	15-30
0.3	38.56	8.13	86.80	13.20	9-19
0.075	33.21	7.00	93.80	6.20	3-8

Note:

- P This test report should not be reproduced except in full, without written approval of the laboratory
- P The results indicated above are based on the tests carried out on the samples received in the laboratory
- P Any Query regarding the report must be reported within 30 days from the date of testing.

(Signature)
 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
 ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ದೂರವಾರ್ತೆ: 550 073.

(Signature)
M/s. Civil-Tech Consultants & Engineers
 # 23/14, 7th Cross, 3rd Stage,
 4th Block, Shakthiganapathinagara,
 Basaveshwaranagar,
 Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com



CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005



Job No.: CTCE/BBMP/W.No.14/KRIDL/SDBC/AGG/2014-15

22.07.2014

Aggregate Gradation Test

IS : 2386 Part I

Client	Asst. Executive Engineer, T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	Technical Manager (West), KRIDL, Bangalore.
Name of the Work	Re-Asphalting Main Road and cross Roads at Soundarya Layout & Meenakshi Layout in Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/2014-15 Dated: 30.06.2014
Sample I / D	Hot Mix Plant, Bangalore
Type of Mix	Semi Dense Bituminous Concrete (SDBC)
Date of Testing	22.07.2014

Total Weight of Sample: 5450 gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
13.2	0	0.0	0	100	100	Gradation satisfies Grade-II MORTH specification
9.5	430	7.9	7.89	92.11	90-100	
4.75	2675	49.1	56.97	43.03	35-51	
2.36	685	12.6	69.54	30.46	24-39	
1.18	480	8.8	78.35	21.65	15-30	
0.3	435	8.0	86.33	13.67	9-19	
0.075	400	7.3	93.67	6.33	3-8	

Total Weight of Sample: 5300 gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	Grade-II As per MORTH	Remarks
13.2	0	0.0	0	100	100	Gradation satisfies Grade-II MORTH specification
9.5	265	5.0	5.00	95.00	90-100	
4.75	2570	48.5	53.49	46.51	35-51	
2.36	820	15.5	68.96	31.04	24-39	
1.18	525	9.9	78.87	21.13	15-30	
0.3	430	8.1	86.98	13.02	9-19	
0.075	410	7.7	94.72	5.28	3-8	

Note:

- 1 This test report should not be reproduced except in full, without written approval of the laboratory.
- 2 The results indicated above are based on the tests carried out on the samples received in the laboratory.
- 3 Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಎ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಪೆಂಟಿಂಗ್ ಮತ್ತು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಕೋಟೆ, ಪೆಂಟಿಂಗ್ - 560 073.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com